Manitoba

Industry, Economic Development and Mines | Petroleum

360-1395 Ellice Avenue
Winnipeg MB R3G 3P2
CANADA

Phone: (204) 945-6575
Fax: (204) 945-0586

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/06 – June 5/06)

DRILLING ACTIVITY	to June 5/06	To June 6/05	2005 Total
Drilling Licences Issued	141	100	384
Licences Cancelled	2	0	0
Vertical Wells Drilled	124	53	267
Horizontal Wells Drilled	20	0	18
Wells Drilled – Total	144	53	285
Stratigraphic Test Holes Drilled	0	0	0
No. of Metres Drilled	159 567	53 936	304 693
Wells Re-entered	1	0	0
Wells Being Drilled	2	1	1
No. of Active Rigs	5	1	7
Wells Licenced but Not Spudded	102	60	108
Wells Completed as Potential Oil Wells	138	50	274
Wells Abandoned Dry	6	3	11
Wells Drilled but Not Completed	1	0	0
Other Completions	0	0	0
New Wells on Production	123	39	223

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	0	7	20
Licences Cancelled	0	0	0
Kilometers Licenced	0	460	2 169
Kilometers Run	420	315	1 568

OIL PRICES (Average)	2006 $/m3	2006 ($/bbl)	2005 $/m3	2005 ($/bbl)
Month of April	441.05	(70.09)	367.38	(58.38)
Month of May	463.86	(73.71)	338.90	(53.85)

OIL PRODUCTION (M3)	2005	2004
Month of October	80 992.1	56 706.3
Cumulative Thru October 31	623 102.8	520 997.2

WEEKLY WELL ACTIVITY REPORT

5 June 2006

Lic. No. 5470

Tundra Sinclair Prov. 8-6-8-29 (WPM)
UWI: 100.08-06-008-29W1.00

Revision to Report of: 30-May-2005
Contractor: Trinidad Drilling Ltd. – **Rig. #14**

Spud Date: 30-May-2006
K.B. Elevation: 531.29 m
Surface Casing: 177.8 mm @ 139.00 m with 8.2 t
Finished Drilling: 01-Jun-2006
Total Depth: 1 039 m
Production Casing: Run
Rig Released: 01-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 01-Jun-2006

Lic. No. 5503

Tundra Sinclair Prov. A1-6-8-29 (WPM)
UWI: 102.01-06-008-29W1.00

Finished Drilling: 29-May-2006
Total Depth: 1 041 m
Production Casing: 114.3 mm @ 1040.00 m with 6.2 t
Rig Released: 30-May-2006
Status: Completing (COMP)
Status Date: 02-Jun-2006

Lic. No. 5709

Tundra Sinclair Prov. 1-12-8-29 (WPM)
UWI: 100.01-12-008-29W1.00

Spud Date: 29-May-2006
K.B. Elevation: 506.46 m
Surface Casing: 177.8 mm @ 139.50 m with 8.2 t
Finished Drilling: 01-Jun-2006
Total Depth: 974 m
Production Casing: Run
Rig Released: 02-Jun-2006
Status: Completing (COMP)
Status Date: 04-Jun-2006

Lic. No. 5745

Tundra Sinclair Prov. 9-6-8-29 (WPM)
UWI: 100.09-06-008-29W1.00

Revision to Report of: 19-Dec-2005
Contractor: Trinidad Drilling Ltd. – **Rig. #14**

Spud Date: 02-Jun-2006
K.B. Elevation: 532.21 m
Surface Casing: 177.8 mm @ 140.00 m with 8.2 t
Finished Drilling: 04-Jun-2006
Total Depth: 1 038 m
Production Casing: 114.3 mm @ 1038.00 m with 6.2 t
Rig Released: 04-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 04-Jun-2006

Lic. No. 5746

Tundra Sinclair Prov. 10-6-8-29 WPM
UWI: 100.10-06-008-29W1.00

Revision to Report of: 19-Dec-2005
Contractor: Trinidad Drilling Ltd. – **Rig. #14**

Status: Moving In Rotary Tools (MIRT)
Status Date: 05-Jun-2006

Lic. No. 5770

Tundra Sinclair 13-12-8-29 (WPM)
UWI: 100.13-12-008-29W1.00

Production Casing: 114.3 mm @ 979.00 m with 6.2 t
Rig Released: 30-May-2006
Status: Completing (COMP)
Status Date: 03-Jun-2006

Lic. No. 5803

Tundra Sinclair Prov. 10-11-8-29 (WPM)
UWI: 100.10-11-008-29W1.00

Revision to Report of: 06-Feb-2006
Contractor: **Big Sky Drilling – Rig. #91**

Spud Date: 03-Jun-2006
K.B. Elevation: 506.53 m
Surface Casing: 177.8 mm @ 140.00 m with 8.2 t
Status: Drilling Ahead (DR)
Status Date: 05-Jun-2006

Lic. No. 5804

Tundra Sinclair Prov. 15-11-8-29 (WPM)
UWI: 100.15-11-008-29W1.00

Revision to Report of: 06-Feb-2006
Contractor: **Big Sky Drilling – Rig. #91**

Spud Date: 31-May-2006
K.B. Elevation: 507.01 m
Surface Casing: 177.8 mm @ 140.00 m with 8.5 t
Finished Drilling: 02-Jun-2006
Total Depth: 976 m
Production Casing: 114.3 mm @ 975.50 m with 5.9 t
Rig Released: 03-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 03-Jun-2006

Lic. No. 5815

EOG Pierson Prov. A5-34-1-28 (WPM)
UWI: 102.05-34-001-28W1.00

Status: Completing (COMP)
Status Date: 04-Jun-2006

Lic. No. 5828

Runway et al Sinclair 16-10-7-29 (WPM)
UWI: 100.16-10-007-29W1.00

Revision to Report of: 27-Feb-2006
Contractor: **Ammonite Drilling Ltd. – Rig. #1**

Spud Date: 31-May-2006
K.B. Elevation: 518.45 m
Surface Casing: 177.8 mm @ 136.00 m with 6.0 t
Finished Drilling: 03-Jun-2006
Total Depth: 1 060 m
Production Casing: 114.3 mm @ 1060.00 m with 11.0 t
Rig Released: 04-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 04-Jun-2006

Lic. No. 5835

Runway et al Sinclair 9-10-7-29 (WPM)
UWI: 100.09-10-007-29W1.00

Revision to Report of: 27-Feb-2006
Contractor: **Ammonite Drilling Ltd. – Rig. #1**

Status: Moving In Rotary Tools (MIRT)
Status Date: 05-Jun-2006

Lic. No. 5841

EOG Pierson Prov. 13-29-1-28 (WPM)
UWI: 100.13-29-001-28W1.00

Status: Completing (COMP)
Status Date: 04-Jun-2006

Lic. No. 5866

Aspen Daly HZNTL A1-13-9-28 (WPM)
UWI: 102.01-13-009-28W1.00

Finished Drilling: 27-May-2006
Total Depth: 2 082 m
Rig Released: 03-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 03-Jun-2006

Lic. No. 5869

Tundra Sinclair 16-1-8-29 (WPM)
UWI: 100.16-01-008-29W1.00

Status: Completing (COMP)
Status Date: 02-Jun-2006

Lic. No. 5872

Tundra Sinclair Prov. 8-12-8-29 (WPM)
UWI: 100.08-12-008-29W1.00

Revision to Report of: 15-May-2006
Contractor: **Big Sky Drilling – Rig. #5**

Spud Date: 02-Jun-2006
K.B. Elevation: 510.27 m
Surface Casing: 177.8 mm @ 140.00 m with 9.5 t
Finished Drilling: 04-Jun-2006
Total Depth: 972 m
Status: Preparing to Run Casing (PREP CSG)
Status Date: 05-Jun-2006

Lic. No. 5873

Tundra Sinclair 1-33-7-29 (WPM)
UWI: 100.01-33-007-29W1.00

Status: Completing (COMP)
Status Date: 30-May-2006

Lic. No. 5894

Tundra et al Daly HZNTL 2-25-10-29 WPM
UWI: 102.02-25-010-29W1.00

Spud Date: 01-Jun-2006
K.B. Elevation: 521.82 m
Surface Casing: 244.5 mm @ 135.00 m with 17.0 t
Status: Preparing to Run Casing (PREP CSG)
Status Date: 05-Jun-2006

Lic. No. 5895

Tundra Sinclair 3-33-7-29 (WPM)
UWI: 100.03-33-007-29W1.00

License Issued: 01-Jun-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 181.49 m (N) of (S) boundary of Sec. 33
535.00 m (E) of (W) boundary of Sec. 33
Grd. Elevation: 523.51 m
Proj. TD: 1043 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 01-Jun-2006

Lic. No. 5896

Tundra Sinclair 5-33-7-29 (WPM)
UWI: 100.05-33-007-29W1.00

License Issued: 01-Jun-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 603.73 m (N) of (S) boundary of Sec. 33
241.76 m (E) of (W) boundary of Sec. 33
Grd. Elevation: 521.49 m
Proj. TD: 1041 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 01-Jun-2006

Lic. No. 5897

Tundra Sinclair 6-33-7-29 (WPM)
UWI: 100.06-33-007-29W1.00

License Issued: 01-Jun-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 534.47 m (N) of (S) boundary of Sec. 33
615.28 m (E) of (W) boundary of Sec. 33
Grd. Elevation: 523.49 m
Proj. TD: 1041 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 01-Jun-2006

Lic. No. 5898

Tundra Sinclair Prov. 3-12-8-29 (WPM)
UWI: 100.03-12-008-29W1.00

License Issued: 02-Jun-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 214.15 m (N) of (S) boundary of Sec. 12
591.55 m (E) of (W) boundary of Sec. 12
Grd. Elevation: 503.62 m
Proj. TD: 975 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 02-Jun-2006

Lic. No. 5899

Tundra Sinclair Prov. 6-12-8-29 (WPM)
UWI: 100.06-12-008-29W1.00

License Issued: 02-Jun-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 603.07 m (N) of (S) boundary of Sec. 12
613.59 m (E) of (W) boundary of Sec. 12
Grd. Elevation: 507.59 m
Proj. TD: 979 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 02-Jun-2006

Lic. No. 5900

Tundra Sinclair 10-12-8-29 (WPM)
UWI: 100.10-12-008-29W1.00

License Issued: 02-Jun-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 603.50 m (S) of (N) boundary of Sec. 12
554.06 m (W) of (E) boundary of Sec. 12
Grd. Elevation: 510.63 m
Proj. TD: 970 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 02-Jun-2006

Lic. No. 5901

Tundra Sinclair 11-12-8-29 (WPM)
UWI: 100.11-12-008-29W1.00

License Issued: 02-Jun-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 643.26 m (S) of (N) boundary of Sec. 12
525.68 m (E) of (W) boundary of Sec. 12
Grd. Elevation: 509.16 m
Proj. TD: 976 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 02-Jun-2006

Lic. No. 5902

Tundra Sinclair 14-12-8-29 (WPM)
UWI: 100.14-12-008-29W1.00

License Issued: 02-Jun-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 201.09 m (S) of (N) boundary of Sec. 12
665.69 m (E) of (W) boundary of Sec. 12
Grd. Elevation: 512.99 m
Proj. TD: 975 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 02-Jun-2006

Lic. No. 5903

Tundra Sinclair 15-12-8-29 (WPM)
UWI: 100.15-12-008-29W1.00

License Issued: 02-Jun-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 201.17 m (S) of (N) boundary of Sec. 12
687.15 m (W) of (E) boundary of Sec. 12
Grd. Elevation: 511.05 m
Proj. TD: 968 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 02-Jun-2006

Lic. No. 5904 Tundra Sinclair 16-12-8-29 (WPM)
UWI: 100.16-12-008-29W1.00

License Issued: 02-Jun-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 271.24 m (S) of (N) boundary of Sec. 12
209.05 m (W) of (E) boundary of Sec. 12
Grd. Elevation: 510.43 m
Proj. TD: 965 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 02-Jun-2006

WELL NAME CHANGES

Lic. No. 4470	From:	CNRL Pierson HZNTL 12-5-3-28 (WPM)
	To:	Lodgepole Pierson HZNTL 12-5-3-28 (WPM)

WELLS RELEASED OFF CONFIDENTIAL

The following well was released from confidential during May 2006. To obtain well or production data from this well, contact Paulette Seymour at (204) 945-6575.

Lic. No.	Well Name	F/P Code
5843	Aspen Daly HZNTL 8-13-9-28 (WPM)	—
	The following wells have been released in March 2006 and were not previously reported:	
5665	Tundra Sinclair 14-33-7-29 (WPM)	16 62B
5670	Rideau Sinclair 2-10-8-29 (WPM)	16 62B
5739	Tundra Sinclair Prov. 5-2-8-29 (WPM)	16 62B
5740	Tundra Sinclair Prov. 6-2-8-29 (WPM)	16 62B
5752	Rideau Sinclair 8-3-8-29 (WPM)	16 62B
5772	Routledge Unit No. 1 HZNTL 14-28-9-25 (WPM)	—
5811	Tundra Sinclair Prov. 7-2-8-29 (WPM)	16 62B
5825	Tundra Sinclair Prov. 11-34-7-29 (WPM)	16 62B